



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 421 Const Calendar Day: 722 Date: 31-Aug-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 18 & 23 meters . work on the struts at 18 meters , & work on the tower pull back preparation . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , & Ryan had to work on the facade . Crews had to adjust the plates & angles , drive drift pins to align the holes , & install the permanent bolts . They started at 7:10 AM.
 In addition to that , crews had to place the corner plates , install the lock nuts in the slotted holes .

Michael & Pablo had to work on the angles for the North & West inner struts . Pablo had to drill the remaining 6 holes on the 2nd angle & grind the sharp edges around the holes . He started at 7:15 AM. He was done at 8:25 AM.

Michael had to grind the edge of the angles for the North strut & clean the façade box . He started at 7:10 AM. He was done at 9:00 AM.

Painting crews came to the site to at 8:15 AM. Owen , & Nanny had to clean & paint the angles . They started on the West angles at 8:30 AM. Crews were done on the North strut angles at 9:30 AM.
 After that , Obra , Michael , & Pablo had to erect the angles , drive drift pins , & install the permanent bolts . They started on the West strut at 10:30 AM. Crews were done on the North strut at 12:00 PM.
 In the afternoon , crews had to snug , mark for 1/2 turn & pretension the bolts crews were done at 2:10 PM.

Then , Michael , Pablo , Salvador , & I had to test 10% of the bolts on the North & inner West strut . Crews started at 2:15 PM. They were done at 2:40 PM. All work on the struts is completed .

Later crews joined the other crews on the façade to the end of the shift . They had to lower the top plates on the North & West façade at 18 meters , bring materials to the site , drive drift pins to align the holes , & install the bolts .

In addition to that , crews had to work on house keeping inside & outside the West tower shaft . All bolting crews were done at 5:00 PM. They left at 5:10 PM.

Earl & Ian came to the site at 7:30 AM. Crews had to work on the platform at 145 meters . They had to remove the grating between the North & West tower shafts , & between East & South tower shafts to weld 2 - T brackets for the tower pushing hydraulic jacks . Crews had to prepare their tools & equipments , clean & grind the top op of center beam, clean the edge of the T brackets . & weld one bracket for each of the West & South tower shafts . They started at 8:00 AM. Crews were done at 10:00 AM.

After that , crews had to wrap up their tools & equipments. They left at 10:30 AM.

In addition to that , Tony & Richard had to set the hydraulic jacks , & connect the hoses between the jacks & the pump . Crews were done at 11:00 AM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 421

Date: 31-Aug-2011 Wednesday

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2083	WELDING MACHINE, MILLER 250 AMP						No	
		3.00	0.00	0.00	0.00			<input type="checkbox"/>

