



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 422 Const Calendar Day: 723 Date: 01-Sep-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Sep-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 18 & 23 meters . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Michael , pablo , & Ryan had to work on the façade at 18 & 23 meters Crews had to install the permanent bolts , snug , mark 1/2 turn , & pretension the bolts , & only snug the lock nuts bolts in the slotted holes . Crews had to work on both elevations at 18 & 23 meters . They started at 7:10 AM.

Obra , Michael , & Pablo had to work on the outside . Barry had to work inside the East tower shaft . He was done at 4:50 PM. Carlos had to work inside the West tower shaft . Carlos was done at 3:30 PM. Ryan had to work inside the North tower shaft . Dustin had to work inside the South tower shaft . Dustin was done at 3:00 PM.

Obra , Carlos , & Dustin had to work on house keeping . Crews had to pull out of the site the excess materials from the struts operation & set them on the barge . They started at 3:30 PM. Crews were done at 5:00 PM.

In addition to that , crews had to work with the other crews . All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

---

**Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 422

**Date:** 01-Sep-2011 **Thursday**

---

001426	Marine, Barge, Crane Barge 1					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

