



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 429 Const Calendar Day: 735 Date: 13-Sep-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 14-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:15 AM. Crews had to work on the tower pull back , & work on the platform at 47 meters . They started at 7:20 AM.

Carlos & Jose had o work on the platform at 47 meters . Crews had to close the gap between the tower shafts & the grating. They had to bring materials & mobilize their tools & equipments to the site , reroute the power line . Crews were done at 8:30 AM.

After that , crew shad to cut the plywood boards to size , cover the gaps , & tie the boards on the grating. They started on the South tower shafts at 8:30 AM. Crews were called to work on other activities on the site . They left at 10:00 AM.

Anthony , Augie , Casey , Jacob , Kevin , & Richard had to work on the tower pull back . Crews had to pull the slag of the West catwalks. They started at 12:40 PM. Crews were done at 1:15 PM.

After that , crews had to connect the air & power lines . They were done at 1:30 PM. Anthony started to pump the hydraulic jacks at 1:35 PM. He had to go for 2 stokes to achieve the required displacement . He reached 2500 Kips load & 4100 PSI . Crews had to lock the rods & release the jacks . Crews were done at 1:45 PM. Crews left at 2:00 PM.

After that , crews had to unload the barge , fly the accessory beams & brackets for the tower & cables , & set them on the W line . Crews were done at 3:50 PM. They had to wrap up their tools & equipments. Crews left at 4:00 PM.

ABF surveyors were on the site surveying the tower displacement . Up to date the tower was pulled back (West) 518 mm.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphram Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE AVALOS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	3.00	1.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	3.00	1.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	3.00	1.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	1.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	1.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	1.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	1.00	0.00	4.00		<input type="checkbox"/>

Equipment

Rental Company

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 429

Date: 13-Sep-2011 Tuesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: 002154	AMERICAN BRIDGE/FLUOR, A JV Equipment, Crane, 60 Ton	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>