



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:29 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 435 Const Calendar Day: 743 Date: 21-Sep-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Sep-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the electro slag welds , & work on the temporary attachments . They started at 7:00 AM.

James , Han , Pei , & Xiao were called to work on the OBG . Crews had to wrap up & pull their tools & equipments out of the site . Crews left at 7:30 AM.

Rory , Alex , Devon , Jeremy , & Richard had to work on the Electro Slag weld repairs , & they had to work on the temporary attachments .

Richard had to work inside the South cell on the South shear plate . He had to work on the West weld repair . Richard had to grind the high spot , clean , heat , & weld the low spot . He started at 7:20 AM. He was done at 8:30 AM.

After that , he had to returned to work on the East side of the shear plate . He had to set up , grind , clean , & heat the repair area . He started on the 330 mm. long , 55 mm. wide , & 20 mm. deep weld at 11:00 AM. He was done at 3:30 PM.

Then , he had to set the timer for 3 hours to keep the heat on the weld . & he had to clean & grind the high spot on the weld according to Jojo & John recommendations .

Jeremy had to work inside the North cell . He had to work on the North shear plate of the center cell , on the West weld . Jeremy had to clean , grind , & heat the welding area . He was done at 8:45 AM. He started to weld at 8:50 AM.

Rory had to work inside the South cell on the East weld of the center South shear plate . Rory had to excavate the repair area , clean , grind , & heat the welding area . He started at 7:25 AM. He was done at 9:00 AM. He started to weld at 9:10 AM. & he had to work with all crews in all areas , work with the QA , & QC .

Alex had to work on the temporary attachments . He had to work inside the Inner East cell . Alex had to mobilize his tools , equipments , & reroute the gas & power lines from the center cell to the inner East cell . He started at 7:15 AM. He was done at 9:00 AM. He started to cut the temporary attachments by Carbo - Arcking at 9:10 AM. He was done at 2:30 PM.

After that , he had to grind the remains of the welds on the shear plate . He started at 2:40 PM.

Devon came to the site at 12:40 PM. He had to work inside the North cell . Devon had to grind & clean the remains of the weld on the North shear plate . He started at 1:30 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 435

Date: 21-Sep-2011 **Wednesday**

All the welders were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM. No other activities were performed on the tower .

Carlos had to work on house keeping & vacuum , inside the cells , tower shafts , & on the 9 meters diaphragm . He started at 7:15 AM. He was done at 3:00 PM. Carlos left at 3:10 PM.

Matt & I had to survey the tower points on the North side ; on the top of the Saddle , at 135 , 119 , 109 , & 77 meters elevations . We started at 12:35 PM. We were done at 2:00 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2298	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2297	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			