



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 438 Const Calendar Day: 748 Date: 26-Sep-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 27-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the Electro Slag weld repairs , work on the temporary attachments . They started at 7:20 AM.

Rory & Jeremy had to work on the Electro Slag weld repairs . Richard had to work on the access weld holes . Alex & devon had to work on the temporary attachments .

Rory had to work inside the South cell . He had to work on the South shear plate of the center cell with the East tower shaft . He had to repair the 200 mm. long , 40 mm. wide , & 40 mm. deep weld . Rory had to clean , grind & heat the welding area . He was done at 12:00 PM. He started to weld at 1:00 PM. He was done at 5:00 PM.

After that , Rory had to place the heating blanket to keep the heat on the weld & set the timer for 3 hours . He was done at 5:15 PM.

Jeremy had to work inside the North cell . He had to work on the weld on the North shear plate of the center cell with the West tower shaft . Jeremy had to clean , grind , heat the welding area & weld the repair area . He started at 8:30 AM. He was done at 1:30 PM.

After that , he had to remove the remaining temporary attachments by carbo - arcking . He started at 1:30 PM. He was done at 3:00 PM.

Then , he had to grind & clean the remains of the welds . He started at 3:15 PM.

Richard had to work on the South shear plate . He had to clean & grind the access weld hole on the West side of the wall . & he had to work with the QA & QC on the weld & repairs MT on the South shear plate . He had to grind the high spots & fill the low spots .

Devon had to work on the North ladder attachments. He had to remove the last 6 brackets . Devon had to prepare his tools , equipments , reroute the gas & power lines . He was done at 8:30 AM. He started to remove the brackets at 8:40 AM. He was done cleaning & grinding at 10:00 AM.

After that , he had to work inside the center cell . He had to grind & clean the welds remains . He started at 10:30 AM.

Alex had to work inside the inner East cell . He had to work on the temporary attachments . Alex had to clean & grind the remains of the welds . He started at 8:00 AM.

Smith Emery QC John , Daniel , & Jojo had to UT & MT the weld repairs on the North shear plate , & they had to MT the weld on the South shear plate .

In the afternoon , William had to UT the South shear plate . He started at 12:40 PM. He was done at

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 438

Date: 26-Sep-2011 **Monday**

2:15 PM.

All the welders were done at 5:15 PM. They had to wrap up their tools & equipments. Crews left at 5:20 PM.

Jose , Carlos , Pedro , & Vector came to the site at 12:40 PM. Crews had to disassemble the North scaffold , pull out of the site & store the sections on the barge . They started at 12:45 PM. Crews were done at 3:00 PM. They left at 3:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
2298	WELDER, 600 AMP	3.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2297	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

