



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 447 Const Calendar Day: 758 Date: 06-Oct-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 10-Dec-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Fredrick & Jorge came to the site at 10:30 AM. Crews had to work on the Electro Slag Weld repairs & work on the temporary attachments . They started at 7:00 AM.

Rory had to work inside the South cell between 9 & 13 meters diaphragms . He had to Carbo - Arck the remains of the temporary attachments on the North shear plate of the South cell , grind the welds , & clean the surfaces of the shear plates & the tower skins .

Rory had to prepare his tools & equipments , he started on the East side with the East tower shaft at 7:45 AM. He was done at 10:30 AM.

After that , he had to work on house keeping , work with all crews in all areas , work with the QA & QC to the end to the shift .

Jorge joined Rory inside the South cell at 10:30 AM. He had to work on the North plate with the South tower shaft . Jorge had to follow Rory procedures on the Carbo - Arcking , grind , & clean the remains of the temporary brackets to the end of the shift .

Jeremy had to work inside the center cell between the base plate & 9 meters diaphragm . He had to grind the temporary attachments welds & clean the surfaces of the shear plates & tower skins . Jeremy started on the West shear plate with the South tower shaft at 7:35 AM. He was done at 10:00 AM.

After that , he had to work on the East shear plate with the East tower shaft . He had to excavate 220 mm. long , 55 mm. wide , & 40 mm. deep repair location . He started at 10:30 AM. He was done at 4:00 PM.

Richard had to work inside the West cell below the 9 meters diaphragm . He had to work on the Electro Slag weld repairs .

Richard had to work on the East shear plate of the West cell with the South tower shaft . Richard continued to work on the 1.2 meter previously repaired weld . He had to grind the high spots , grind , clean , heat , & fill the low spots . Richard had to prepare his tools & equipments . He started at 8:00 AM. He was done at 3:45 PM.

After that , he had to wrap up his tools & equipments , prepare to mobilize to work on the OBG on Friday .

Fredrick had to work inside the inner East cell . He had to work on the East shear plate with the North tower shaft . John had to MT the Electro Slag weld before starting on the repairs . Fredrick had to prepare his tools , equipments , reroute the gas & power lines . He was done at 11:00 AM. He started to grind & clean the repair area at 11:10 AM. He started to weld at 1:10 PM. He was done welding at 4:00 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 447

Date: 06-Oct-2011 **Thursday**

Smith Emery QC Salvador , & John had to work with the all crews & they had to MT the welds & repair locations . Jessie had to UT the South shear plate weld with the East tower shaft on the outer face of the plate . Douglas & Jojo were on the site working with all crews & with the QC .

All tower crews were done at 5:10 PM. They had to wrap up their tools & equipments . Crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JORGE LOPEZ-MEJIA	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	FOR	FREDRICK KADDU	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2298	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2297	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

