



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 459 Const Calendar Day: 774 Date: 22-Oct-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the permanent access platform at 53 meters . They had to weld 2 lugs for the middle supporting beam & kickers on the South tower shaft with D skin . Crews started at 7:00 AM.

Jayson & Todd had to mobilize their tools , equipments to the site , reroute the power & gas lines . They were done at 8:30 AM.

After that , crews had to remove the mounted temporary PVC pipes on the D skin of the South tower shaft , grind & clean the welding areas & the edges of the lugs . Crews started at 8:30 AM. They were done at 11:30 AM. Von had to MT the tower skin . He was done at 11:50 AM.

In the afternoon , crews had to heat the welding area. They started at 12:40 PM. & they had to check with the QA & QC before starting the welds .

Todd started to weld the 1st pass on the top lug at 12:50 PM. He had to clean & grind the previous pass before going to the next pass . Todd was done on the top lug at 3:00 PM.

Eric had to check & work with his crews to the end of the shift. Crews had to wrap up their tools & equipments . Crews left at 3:10 PM.

Scott & Von were on the site at all time monitoring the heat , & working with the welders .

04-0120F4 Bid Item: 053 T-L02-ASW.053 Tower Lift 02 Walkway Grating and Access Tower SW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAYSON SMITH	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	4.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2243	WELDING EQUIPMENT	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>

