



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 180 Const Calendar Day: 801 Date: 18-Nov-2011 Friday  
 Inspector Name: Wright, Doug Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:** Dispute

**Cable Prep Work**

Work near the Tower saddle to prepare for PWS hauling:  
 - Tony Costa's crew was working near the Tower saddle for the entire shift.  
 - They continued to weld light poles to the erection tower, and install area lighting.  
 - They were running temporary winch lines down the catwalks for installing the hauling system.

\*\*\*\*\*  
 Jacking frame:  
 There was no work on the weld repair of the jacking frame today.

\*\*\*\*\*  
 Office work:  
 - I continued the review of ABF Submittal 2447R01, "Main Cable Strand (PWS) Erection Plan" and Submittal 2312R00, "Primary PWS Hauling System".  
 - Also, I took my truck to Rickard St shop since it was due for preventative maintenance.

**Cable Prep Work**

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation  
 AMERICAN BRIDGE/FLUOR, A JV

| Labor                                   |            | Trade | Class             | Name | RT Hrs | OT Hrs | DT Hrs | Total                | Remarks | Dispute                  |
|---|------------|-------|-------------------|------|--------|--------|--------|----------------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV |            |       |                   |      |        |        |        |                      |         |                          |
|   | Ironworker | APP   | JACOB MECHE       | 8.00 | 0.00   | 0.00   | 8.00   |                      |         | <input type="checkbox"/> |
|   | Operator   | JNM   | HOWARD SCHROYER   | 8.00 | 0.00   | 0.00   | 8.00   | Elevator Operator    |         | <input type="checkbox"/> |
|   | Operator   | OTH   | NICOLAUS SHAFER   | 8.00 | 0.00   | 0.00   | 8.00   | Favco Crane Operator |         | <input type="checkbox"/> |
|   | Ironworker | APP   | AUGIE SOLIS       | 0.00 | 0.00   | 0.00   | 0.00   |                      |         | <input type="checkbox"/> |
|   | Ironworker | JNM   | KEVIN RATCLIFF    | 8.00 | 0.00   | 0.00   | 8.00   |                      |         | <input type="checkbox"/> |
|   | Ironworker | JNM   | CASEY LUX         | 8.00 | 0.00   | 0.00   | 8.00   |                      |         | <input type="checkbox"/> |
|   | Ironworker | JNM   | RICHARD CHOUINARD | 8.00 | 0.00   | 0.00   | 8.00   |                      |         | <input type="checkbox"/> |
|   | Ironworker | FOR   | ANTHONY COSTA     | 8.00 | 0.00   | 0.00   | 8.00   |                      |         | <input type="checkbox"/> |