



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 241 Const Calendar Day: 822 Date: 09-Dec-2011 Friday
 Inspector Name: Altamirano, Victor Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Clear, Windy

Working Day If no, explain:

<p>Diary: cable erection Inspector(s): Victor Altamirano Date: 120911 Location: SAS Weather: Sunny /Hazy sky - About 48 degrees Field Work 8am: I expected to see workers lay out neoprene on the flange at PP 121.5. No work on this until next Monday per ABF. Splicing of haul rope started this morning. About 10 iron workers on this operation. Workers completed splicing the haul rope this afternoon. Office Work I wrote my diary. Workers Iron Workers: 10 total. Refer to other cable group personnel for workers names. V. Altamirano Work Hours 8 hours total.</p>	<p>Dispute <input type="checkbox"/></p>
--	---

