



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 271 Const Calendar Day: 869 Date: 25-Jan-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (13 hours total including 5 hours overtime)

Date: 012512

Weather: Cloudy and about 53 degrees.

Field Work:

Jimmy's crew was prepping to install strand # 8 at the jacking saddle. In strand # 8 I observed what appeared to be a twist and appeared rounder and not rectangular as they were installing. Informed ABF and asked the engineer if the strand was formed. The engineer indicated that it was formed yesterday; however, the engineer indicated that they will work on removing the twist on strand # 8. Workers removed about 1' of the strand that was installed and re-formed PWS at jacking saddle by sliding a PWS former and adding tape every 3' and shaking the strand with a rubber mallet to maintain the wires square. Workers also cleaned out trough # 1 where strand # 8 was to be installed and the strand at jacking saddle was properly formed with no visible twist like it appeared like before. By about 0819, workers completely installed the strand and I observed that the corners of the strand appeared round and in certain locations there were 10 wires and not the 11 wires in the front face of the strand. I brought it up to the cable team lead. No action was taken on this.

Strand installation began at deviation saddles at 0819 and at about 1033 hours workers installed about 50% of PWS # 8 at SDS. I observed that there were no visible cross wires, wires were migrating in and out and workers did leave tape on strand after installation.

Workers began hauling strand # 9 by about 1033 and about 50% of strand was installed at NDS. I did not see any cross wires nor did I observe workers wrapping tape around strand before installing. At the jacking saddle I observed that strand # 8 circumferences line was centered to the centerline of jacking saddle.

By 1054 hours, I observed the leading end of strand # 9 made it around the west loop and workers were connecting it to the transfer arm before hooking socket to the primary hauling frame on the south side span. Workers completed installing strand # 8 by lunch on the NDS and SDS. No issues.

Workers completed forming strand # 9 on the NDS by 1745 at the NDS and almost completed at the SDS. By 1830, Jimmy's crew started installing strand # 9 in trough # 2 at jacking saddle. Workers completed installation by 1900 and about 1' left to form at SDS.

Office Work:

I wrote my diary.

I filled out PWS checklist forms.

Refer to Abbas Iranmanmesh for workers names.



04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 271 Date: 25-Jan-2012 Wednesday

04-0120F4 Bid Item: 067 C-PWS-006.067 Install & Adjust PWS 6-10

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	REUBEN CANNON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

