



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:19 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 464 Const Calendar Day: 875 Date: 31-Jan-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day  If no, explain:

<b>Diary:</b>	Dispute
<b>Cable Hauling</b>	<input type="checkbox"/>
<p>ABF crews came to the site at 6:45 AM. Crews had to work on the Saddle on the tower on PWS # 13 , 16 , 17 , &amp; 18 PWS hauling &amp; setting in place on the South saddle . Crews started at 7:00 AM. Crews had to repair PWS # 13 , float &amp; install # 17 , haul &amp; set on the roller # 18 .</p> <p>Saman &amp; I had to check the twist on PWS # 16 on North side span at 10:30 AM. &amp; check the repairs on # 13 . ABF crews were done at 6:50 PM. They had to wrap up their tools &amp; equipments. Crews left at 7:00 PM.</p> <p>At 8:30 AM. I had to attend the catwalk orientation . The orientation was done at 9:10 AM.</p> <p>Check Saman report for employees names , hours , &amp; activities .</p>	

04-0120F4	Bid Item: 067	C-PWS-CBD.067	Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV			

