



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 465 Const Calendar Day: 876 Date: 01-Feb-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work on PWS # 17 , 18 , 19 , & 20 on the South saddle . They started at 7:00 AM.

Crews continued to form PWS # 17 . They started at 7:10 AM. Crews were done at 7:45 AM. They started to install # 17 at 7:50 AM. Crews were done at 9:15 AM.

After that , crews had to work on PWS # 18 . They started to form # 18 at 9:15 AM. Crews were done at 12:00 PM. They started to install # 18 at 1:00 PM. Crews were done at 2:45 PM.

Then , crews had to work on PWS # 19 . They started to form # 18 at 3:00 PM. They were done at 5:25 PM. They started to install # 19 at 5:30 PM. Crews were done at 6:50 PM. Crews had to wrap up their tools & equipments . They left at 7:10 PM.

Adjusting crews stayed on the site to adjust # 16 . Saman was with the crews to the end of their shift .

During the installations , crews had to drive wedges between the dividers , & use hydraulic pull power to keep the shape of the wires in order .

Adjusting crews had to work on the East side of the saddle . Crews had to use hydraulic jack to pull the PWS to the center . Crews were done on # 17 at 11:00 AM. They were done on # 18 at 4:45 PM. # 20 PWS was hauled & set on the roller at 1:00 PM.

Check Saman report for employees names , hours , & activities

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
 AMERICAN BRIDGE/FLUOR, A JV

