



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 466 Const Calendar Day: 877 Date: 02-Feb-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 am 07:00 pm Break: 00:30 Over Time: 06:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day  If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work on PWS # 19 , 20 , & 21 . They started at 7:00 AM.

At 5:30 AM. John & I had to work on the South side span . We had to work on PWS # 12 , 13 , 14 , 15 , & 16 measurements with PWS # 1. John & I were done at 6:50 AM.

Cables crews had to prepare PWS # 20 . Crews had to place the forming templates & wait for the order to lift the cable off the rollers & start their work . Crews had to wait until 11:15 AM.

Crews started to lift & work on PWS # 20 at 11:20 AM. They were done at 4:30 PM. # 21 PWS was on the rollers at 2:30 PM. .

Then , crews had to prepare # 21 to be installed . They had to work on the twist & float the cable to place # 22 on the rollers . Crews were done at 6:50 PM. They left at 7:00 PM. # 22 was on the roller at 6:50 PM.

Adjustment crews had to work on # 19 North & South sides . Crews started on the North to hook the bracket , hydraulic pump at 9:00 AM.They started to adjust the cable at 9:15 AM. They were one at 9:30 AM. They started on the South side at 9:35 AM. Crews were done at 10:00 AM. For both sides , the cables were pulled around 1.35 meter .

In the afternoon, crews had to adjust # 20 . They started on the North side at 4:45 PM. Crews were done on the South side at 5:30 PM.

Check Saman report for employees names , hours , & activitites

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

