



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 467 Const Calendar Day: 878 Date: 03-Feb-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work on on PWS # 21 , 22 , & 23 . They started at 7:00 AM.

Crews continued to form PWS # 21 . They started at 7:10 AM. Crews were done at 8:00 AM. They started to install PWS in trough # 8 at 8:05 AM. The North side was done at 10:15 AM. The South side was done at 2:00 PM.

After that , crews had to work on PWS # 22 . They started to form at 10:30 AM. They were done at 3:30PM. Crews started to install at 3:35 PM. They were done at 6:00 PM.

Then , crews had to work on PWS # 23 . They had to take the twist out of the cable , hook & float it in order to set PWS # 24 on the roller . Crews were done at 6:50 PM. They left at 7:10 PM.

Adjusting crews had to rough adjust the North side . They started at 11:15 AM. Crews were done at 11:45 AM. They started on the South side at 2:00 PM. Crews were done at 2:20 PM.

After that , crews had to work on PWS # 22 .they started on the North side at 6:10 PM. Crews were done at 6:35 PM. They started on the South side at 6:45 PM. Saman had to stay with the crews to the end of their shift . # 24 was hauled & set on the roller at 7:00 PM.

Check Saman report for employees names , hours , & activities

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

