



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 468 Const Calendar Day: 879 Date: 04-Feb-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 12:30 pm Break: 00:00 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site at 6:45 AM. Crews had to work on PWS # 23 & 24 installation , float # 25 , & set # 26 on the roller . They started at 7:00 AM.

Crews had to form PWS # 23 . They started at 7:10 AM. Crews were done at 9:15 AM. They started to install # 23 at 9:20 AM.

Adjusting crews had to fine tune adjust # 20 , 21 , & 22 on the South side . They started at 6:15 AM. Crews were done at 11:00 AM.

Check Saman report for employees names , hours , & tower activities .

John & I had to work on PWS # 19 , 20 , 21 , & 22 measurements . We started on the South Mid Span at 5:00 PM. Then on the North Mid Span . Were done at 6:10 AM.

After that , we had to work on W - 2 for PWS # 21 & 22 on North & South sides . We were done at 6:40 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

