



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 471 Const Calendar Day: 882 Date: 07-Feb-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 03:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Alex & I had to work on the PWS measurements on the side span . We started on the North side at 5:10 AM. We were done on the South side at 6:40 AM.

After that , we had to measure the PWS on the West loop on the South side . We were done at 7:15 AM. I had to work with Matt on the measurement numbers . I was done at 8:15 AM.

Due to the heavy rain & wind only 4 employees showed up to work today in addition to the adjusting crews . Crews came to the site a 7:30 AM. They started on the North saddle . Crews had to work on the PWS # 28 .

Matt , Mario , & Jeffery started to work on the South saddle at 10:30 AM. Crews had to work on # 28 They had to form # 28 PWS . Crews were done at 2:00 PM.

Tony , Jacob , & David had to place the divider plates between troughs 1 & 2 . Crews started at 9:00 AM. They were done at 10:00 AM.

Douglas had to cover all activities after 2:00 PM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

