



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 078 Const Calendar Day: 888 Date: 13-Feb-2012 Monday
 Inspector Name: Altamirano, Victor Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Dated: 2012-02-13
 Inspector: Victor Altamirano (10 hours total including 2 hours OT)
 Weather: Foggy 49 degrees F
 West End Operations:
 Workers are installing divider plate halves at the SDS.
 7:40 – Installing PWS clamps on strand # 38 at the NDS. Divider plate halves were placed on the platform.
 7:50 – Prepping to float strand # 38
 8:34 – Floating arm clamp installed on strand # 38.
 8:35 – Forming strand and removing temporary posts at SDS & NDS. They removed temporary posts to gain additional space to maintain tension on the strand between divider plates #1 & #2.
 8:45 – MCM removing steel frame columns at the west end.
 8:49 - Strand # 39 is being hauled.
 9:06 – All temporary post removed the the NDS.
 9:15 – Forming at the NDS and restraint brackets were installed.
 9:35 – Forming finished at the jacking saddle for strand # 38.
 9:40 – Installing at the jacking saddle & forming completed at the NDS.
 9:50 – Forming at the SDS completed and workers were starting to install strand # 38.
 9:53 – Completed installing strand # 38 at the J.S.
 10:08 – Installing PWS adjusting plate on strand # 38.
 Strand # 39 is at the west end and was being hauled.
 10:05 – Installing strand # 38 at the NDS. Welders were reinforcing restraint brackets by welding a plate after a weld broke and the bracket made a cut on the hand of a foreman from the NDS a few days ago.
 10:44 – Strand # 39 is installed to the south primary hauling frame.
 10:54 – 100% installed at the SDS
 11:05 - 100% installed at the NDS
 4:16 – Strand # 40 was being hauled.

Office Work: Worked on Diaries.

Hours Contractor worked: 12 hours total.
 Workers @ West End:
 Matt Holt (Foreman)
 Andy Zhen
 Jonathon Biskner
 Dario Loza (new iron worker)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 078 **Date:** 13-Feb-2012 **Monday**

Carlos Alverado (new iron worker)
 Jerry Kubala (Foreman)
 Paul Mata
 Rigoverto Garcia
 Jonathan Canites
 Joseph Stone
 James Benninghove (Foreman)
 Tony Miranda
 Michael Draper
 Michael Portillo
 Ryan Evanchik
Welders:
 Rick Sparks
 Rich Clayborne (Foreman)
 Jose Torrez
 Scott Smith (Superintendent) & Levi Gatsos (ABF engineers) were present.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-011.067 Install & Adjust PWS 11-15

AMERICAN BRIDGE/FLUOR, A JV

