



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 477 Const Calendar Day: 889 Date: 14-Feb-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [ ] If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work on the tower , on the South saddle . They had to work on PWS # 39 , 40 , & 41 installation , & adjust PWS # 35 , 36 , 38 , 39 , & 40 . Crews started at 7:00 AM.

Obra , Carlos , Jeffery , Jose , Julian , & Mario had to work on the South saddle . Crews had to install PWS # 39 . They started at 7:05 AM. Crews were done at 8:35 AM.

After that , crews had to prepare to work on PWS # 40 , work on house keeping & work with the other crews releasing # 39 & floating # 40 .

Crews started to take the twist out of the strands & form at 10:30 AM. They were done at 11:35 PM. They started to install at 11:40 AM. Crews were done at 1:50 PM.

# 41 was hauled & set on the rollers at 1:45 PM. Crews had to wait for the adjustments crews to float PWS # 41 .

Anthony , Augie , Casey , Jacob , Hayes , Gary , & Kevin had to work on strands floating , releasing , & adjusting strands # 35 , 36 , 39 , & 40 . Crews started on PWS # 38 on the South side . They started to adjust # 38 at 7:10 AM. Crews were done at 7:35 AM. They pulled 2.1 meters .

After that , crews had to fine tune adjustment for # 35 they started at 9:30 AM. Crews were done at 10:00 AM.

Then , crews had to adjust # 39 . They started on the North side at 10:30 AM. Crews pulled 1.13 meters . They started on the South side at 11:20 AM. Crews were done at 11:50 AM. They pulled 1.35 meters .

In the afternoon , crews had to adjust # 40 . They pulled on the South side 1.28 meters . They pulled on the North side 1.6 meters . They pulled on PWS # 41 on the South side 1.2 meters

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various ironworkers with their respective hours and total pay.



---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 477    Date: 14-Feb-2012    Tuesday

---

Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>