



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 478 Const Calendar Day: 890 Date: 15-Feb-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 03:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to at 6:50 AM. Crews had to work on PWS # 41 , 42 , & 43 on the South saddle on the tower They started at 7:00 AM.

Obra , Carlos , Jack , Jeffery , Jose , & Mario had to work on the South saddle . Crews had to form & install PWS # 42 . They started at 7:10 AM. Crews were done at 10:30 AM.

After that , crews had to work on PWS # 43 . They had to take the twist out of the PWS , form , & install . Crews started at 12:40 PM. They were done at 2;30 PM.

Then , crews had to install the divider plates between troughs 3 & 4 . They started at 2;45 PM.

Anthony , Augie , Casey , Gary , Hayes , Jacob , & Kevin had to work on the strands adjustments . Crews had to adjust the North side of PWS # 41 . They started at 7:10 AM. Crews were done at 7:35 AM. They pulled 1.6 meters .

In addition to that , crews had to float PWS # 43 , & work on fine tune adjustments on various strands

After that , crews had to rough adjust # 42 . They started on the North side at 10:40 AM. Crews were done at 11:00 AM. They pulled 1.4 meters . They started on the South side at 11:10 AM. Crews were done at 1135 AM. They pulled 1.5 meters .

In the afternoon , crews had to adjust # 43 . They started on the South side . They pulled 1.9 meters They had to adjust PWS # 43 on the North side after pulling East . Crews pulled back to the West 0.1 meters . Then , on the North side . They pulled 0.9 meter .

Check Saman or Douglas reports for all activities after 2:00 PM.

John & I had to work on the Side Span PWS measurements. We had to measure # # 35 , 37 , 38 , 39 , 40 , & 41 on the South side . & # 37 , 38 , 39 , 40 , & 41 on the North side . We started on the South side span at 5;15 AM. We were done at 5:50 AM. We started on the North side span at 6:10 AM. We were done at 6:40 AM.at 7:10 AM. We had to remeasure # 38 . W were done at 7:30 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 478

Date: 15-Feb-2012

Wednesday

Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	0.40	0.00	8.40	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>