



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 081 Const Calendar Day: 891 Date: 16-Feb-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Dated: 2012-02-16

Inspector: Victor Altamirano (10 hours total including 2 hours OT)

Weather: Sunny with intermittent clouds and about 50 degrees F.

West End Operations:

9am - Installing strand # 45 at the NDS & SDS. Strand # 46 was being hauled today and strand # 45 was installed today in the jacking saddle and no cross-wires observed.

9:28 - Strand hauling completed for strand # 46.

10am - PWS adjustment jacks installed on strand # 45 at the SDS side and completed about 10:30.

Observed that workers are not using the horizontal plates that are typically used to place the strand before installing strand in the adjacent trough. No issue.

10:22 - Strand # 45 installed at the NDS. No cross-wires.

10:28 - Strand # 45 installed at the SDS. No cross-wires and some migrating in and out wires observed.

No issues.

10:43 - Attaching pws clamp on strand # 46 on the north side.

11:10 - Floating side spans and west loop for strand # 46.

11:25-11:40 Temporary posts were removed at the SDS.

11:25 - Forming at J.S.

11:25 - Strand # 47 was hauling today.

11:43 - 12pm - Removing temporary posts at the NDS.

Localized 90 degree twist observed towards the end of the SDS on strand # 46 prior to forming. This is typical to see and workers are required to remove strand rotation and/or twist on strands prior to installation.

Office Work: Worked on my Diaries.

Hours Contractor worked: 12 hours total.

Workers @ West End:

-Jerry Kubala

-Joseph Stone

-Ryan Nash

-Jonathan Canites

-Ryan Evanchick

-Jim Benninghove

-Tony Miranda

-Mike Draper

-Mike portillo

-Johnathon Biskner

-Matthew Holt



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 081 **Date:** 16-Feb-2012 **Thursday**

-Andy Zhen
 -Dario Loza
 -Carlos Alvarado
 -Edvardo Jimenez Padilla

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-011.067 Install & Adjust PWS 11-15

AMERICAN BRIDGE/FLUOR, A JV

