



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 479 Const Calendar Day: 891 Date: 16-Feb-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 03:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Hauling**

ABF crews came to the site at 6:50 AM. Crews had to work on PWS # 44 ,45 , & 46 on the South saddle on the tower . They started at 7:00 AM.

Obra , Carlos , Jack , Jeffery , Julian , & Mario continued to work on PWS # 44 . They started at 7;10 AM. Crews were done at 8:10 AM.

After that , crews had to work on PWS # 45 . They had to take the twist out of the strand , form , & install . They started at 8:25 AM. Crews were done at 12:00 PM.

In the afternoon , crews started to work on PWS # 46 at 1:00 PM. They had to take the twist out of the strand , form , & install

Anthony , Augie , Casey , Gary , Jacob , & Kevin had to work on the strands adjustments . Crews had to work on PWS # 44 . They started on the South side at 8:15 AM. Crews were done at 8:50 AM. They pulled 1.55 meters . Crews had to pull back PWS # 44 West . They pulled back West 0.1 meter . Crews were done at 9:00 AM.

After that , crews had to work on PWS # 45 on the North side . They started at 11:15 AM. Crews were done at 12;15 PM. They pulled 0.82 meter . They started on the South side at 1:00 PM. Crews were done at 1:45 PM. They pulled 2.25 meters .

In addition to that , crews had to tune fine adjust various strands , float # 45 , & 46 , & work with all crews in all areas .

PWS # 45 was hauled & set on the rollers at 8:00 AM. # 46 was hauled & set on the rollers at 11:30 AM. # 47 was hauled at 1:00 PM.

Check Douglas or Saman report for all activities after 2:00 PM.

Matt & I had to work on the Main Span we had to measure strands # 35 , 37 , 38 , 39 , 40 , 41 , 42 , & 43 on both sides we started on the North side at 5:10 AM. We were done at 5;40 AM. We started on the South side at 5:5 AM. We were done at 6:20 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 479

Date: 16-Feb-2012 Thursday

Ironworker	FOR	GARY ANDERSON	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>