



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 534 Const Calendar Day: 897 Date: 22-Feb-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary: Dispute

General Comments

Clear and cool

- Site visit 0630 hrs. The Superbent is being removed by MCM today . This lasted all day and the Geotech Engineer from Klohn Crippen Berger had to be on standby all day. This will have to be paid for under CCO 208.
- I was told by Nicolai Hvass (METS) that a response to Submittal 2027 will be in today. More discussions happened regarding this submittal throughout the day. But no final conclusion was arrived at. Nicolai had to get back to me on some information regarding dry film thickness for the galvanized rails.
- Surveying with Matt Bruce put on hold since MCM was not finished placing beams at the end of the YBITS cantilever.
- Worked on Submittals 2614 – Elevator Platform Drawings for the Tower and 2618 – Suspender Bracket Modifications.
- 1400 hrs Hinge K meeting
- Review plans and specs for Hinge K tie-down operation

I accrued 2 hours of overtime covering the Contractor's hours and reviewing contract documents.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination
 HILLSIDE DRILLING INC.

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: HILLSIDE DRILLING INC.								
Operator	JNM	Jason Steward	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	Todd Carr	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Juan Ambriz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Alfonso Alfaro	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer		Carlos Leyva	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute

CCO-208-Work for duct Bank- 001 0-HKC-000.208

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 534

Date: 22-Feb-2012

Wednesday

Since MCM was working in the area of the Hinge KW Tie-downs, there was no work performed here today. However, the Geotechnical Engineer from Klohn Crippen Berger, Manuel Reyes, was sent down to the job site from Vancouver to observe the proof testing of the piles. Since the operation was put on hold because of another contractor removing material from the site, his time is "standby" time and will be paid for under CCO 208.

Hillside Drilling had other work to do so they are not on standby for today.