



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 483 Const Calendar Day: 898 Date: 23-Feb-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 03:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [ ] If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work on the South saddle on the tower . They had to work on PWS # 55 , 56 , 57 , & 58 . They started at 7:00 AM.

Obra , Carlos , Jack , Jeffery , Jeffery , Jose , & Julian had to work on PWS # 55 . Crews started to install at 7:05 AM.

Obra , Jose , & Jeffery were done on the East side of the strand at 8:00 AM. They started to hook the chain falls & prepare to work on PWS # 56 at 8:30 AM. Carlos , Jack & Julian were done on the West side of the saddle at 9:30 AM.

After that , crews had to work on PWS # 56 . They had to take the twist out of the strand , pull it out of the rollers , & form . They started at 9:40 AM. Crews were done at 10:30 AM. They started to install at 10:35 AM. Crews were done at 12:00 PM.

Anthony , Augie , Casey , Jacob , Gary , Hayes , & Kevin had to work on strand adjustments. Crews had to rough adjust PWS # 54 on the South side . They started at 7:10 AM. Crews were done at 7:35 AM. They pulled 1.57 meters .

After that , crews had to work on PWS # 55 . They started on the North side at 9:20 AM. Crews were done at 10 :00 AM. They pulled 1.5 meters. They started on the South side at 10:20 AM. Crews were done at 10:55 AM. They pulled 0.95 meter ,

Matt & I had to work on the strand measurements on the main spans & the West loop . We started on the North side at 5:10 AM. We had to measure # 44 , 47 , 48 thru 54 We were done at 5:35 AM. We started on the South side at 5:45 AM. We had to measure # 45 thru 54 . We were done at 6:20 AM.

After that , we had to measure # 51 , 52 , 53 , 54 , & 55 on the West loop on the North side . We were done at 6:50 AM.

At 12:45 PM. We had staff meeting in Caltrans office in the field . We were done at 1:50 PM. Check Douglas or Saman reports for all activities after 2:00 PM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and three Ironworker entries for JOSE ALFARO, KEVIN RATCLIFF, and JACOB MECHE.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 483

Date: 23-Feb-2012 Thursday

Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>