



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 484 Const Calendar Day: 899 Date: 24-Feb-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:00 am 02:30 pm Break: 02:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Jack came at 8:45 AM. Crews had to work on PWS # 58 , 59 , 60 , & 61 on the South saddle on the tower . They started at 7:00 AM.

Obra , Carlos , Jack , Jeffery , Jose , Julian , & Mario continued to work on PWS # 58 installation . Crews started at 7:10 AM. They were done at 8:40 AM.

After that , crews had to work on PWS # 59 . They had to hook the strand to the chain falls , pull out of the rollers , take the twist out , form , & install . They started at 8:45 AM. Crews were done at 11:50 AM.

Then , they had to work on PWS \$ 60 . Following the same procedures as the previous strand . Crews started on PWS # 59 at 11:55 AM.

Adjusting crews had to work on PWS # 57 adjustment on the South side . Crews started at 7:10 AM. They were done at 7:45 AM. They pulled 1.13 meters .

After that , crews had to work on # 58 rough adjustments . They started on the North side at 9:20 AM. Crews were done at 9:40 AM. They pulled 1.57 meters . They started on the South side at 9:45 AM. Crews were done at 10:30 AM. They pulled 1.3 meters .

In addition to , crews had to work on fine tune adjustments for PWS # 50 thru 56 , float PWS # 59 , 60 , & 61 . & release 58 , & 59

PWS was hauled & set on the rollers at 7:50 AM. PWS # 60 was hauled & set on the rollers at 11:30 AM.

Check Douglas or Saman report for all activities after 2:00 PM.

Matt & I had to work on the main spans strand measurements . We had to measure PWS # 47 to 56 . We started on the South side at 4:35 AM. We were done at 5:30 AM. PWS # 58 was lowered so low it was in the way in our measurement equipment . We had hard time shooting the target as usual .

After that , we had to measure the strand on the North side . We started at 5:40 AM. We were done at 6:15 AM. PWS # 58 was lifted at 6:20 AM. We had to remeasure the strands . We were done at 7:00 AM.

Then , we returned to remeasure on the South side . Phil & John were on the site to remeasure the

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Contractor: AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 484

Date: 24-Feb-2012

Friday

Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>