



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:15 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 487 Const Calendar Day: 902 Date: 27-Feb-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:00 am 03:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [ ] If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site after the weekly safety meeting at 7:15 AM. Crews had to work on the South saddle on the tower . They had to work on PWS # 63 , 64 , & 65 . They started at 7:20 AM.

Obra , Carlos , Jack , Jeffery , Jose , Julian , & Mario had to work on PWS # 63 . Crews had to take the twist out of the strand , pull out of the rollers , form , & install . They started at 7:20 AM.

Obra , Jack , & Jeffery were done on the East side of the saddle at 8:25 AM. Crews had to prepare PWS # 64 . They had to hook the chain fall & comealong to the strand , prepare their tools & equipments. Carlos , Julian , & Mario were done on the West side of the saddle at 8:50 AM. They joined the other crews at 8:55 AM.

After that , crews had to work on pWS # 64 . Following the same procedures as the previous strands . Crews started on PWS 9:00 at AM. They were done at 11:55 AM.

In the afternoon , crews had to work on PWS # 65 . They started at 12:40 PM. Crews had to remove the wooden blocks from the trough , drive wedges in the adjacent troughs , & clean the trough . Crews were done at at 1:45 PM.

Finally , crews had to pull the PWS out of the rollers , take the twist out of the strand , form & install . They started at 1:45 PM. Mario left at 10:00 AM.

Anthony , Augie ,Casey , Gary , Hayes , Jacob , & Kevin had to work on the strand adjustments . Crews had to adjust PWS # 63 . They started on the South side at 10:30 AM. Crews were done at 10:50 AM. They pulled 0.9 meter . They started on the North side at 10:55 AM. Crews were done at 11:10 AM. They pulled 1.24 meters .

In addition to that , crews had to work on fine tune adjustments for various strands , float # 63 , 64 , & 65 , release 63 , & 64

PWS # 54 was hauled & set on the rollers at 8:10 AM. PWS # 65 was hauled & set on the rollers at 12:20 PM.

Check Douglas & Saman reports for all activities after 2:30 PM.

Phil & I had to work on the strand measurements for PWS 55 . , 56 , 58 , 59 , 60 , & 61 on the North main span , & PWS # 51 , 52 , 53 , 57 , 58 , & 59 on the South main span . We started on the North main span at 4:35 AM. We were done at 5:10 AM. We started on the South main span at 5:20 AM. We were done at 5:45 AM.

After that , we had to work on the West loop , on the South side . We started at 6:10 AM. We had to measure PWS # 61 , 62 , & 63 were done at 6:20 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 487

Date: 27-Feb-2012

Monday

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>

