



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:15 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 491 Const Calendar Day: 906 Date: 02-Mar-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:00 am 04:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Hauling**

ABF crews came to the site at 6:50 AM. Crews had to work on the South saddle on the tower . They had to work on the divider plates for trough 7 , work on PWS # 70 , 71 , & 72 .

In addition to that , crews had to work on rough & fine tune adjustments for various strands . They started at 7:00 AM.

Obra , Carlos , Jeffery , Jose , Julian , & Mario had to work on PWS # 70 . They had to remove the wooden blocks from the adjacent troughs , clean the trough , take the twist out of the strand , form & install . They started at 7:10 AM. Crews were done at 9:15 AM.

After that , crews had to work on PWS # 71 . Following the same procedures as the previous strand They started on PWS # 71 at 9:20 AM. Crews were done at 1:00 PM.

They started on PWS # 72 at 1:10 AM. Crews were done at 3:15 PM. They started on PWS # 73 at 3:30 PM.

Anthony , Augie , Casey , Gary , Hayes , Jacob , & Kevin had to work on the rough & fine tune adjustments . Crews started on PWS # 69 on the South side at 7:10 AM. They were done at 7:40 AM. They pulled 1.15 meters .

Crews had problem with the hydraulic pump . They had to get a new pump . Crews were ready at 9:00 AM.

After that , crews had to work on PWS # 70 . They started on the South side at 9:20 AM. Crews were done at 9:50 AM. They pulled 1.1 meters . They started on the North side at 9:55 AM. Crews were done at 10:15 AM. They pulled 1.2 meters .

In addition to that , crews had to work on fine tune adjustments for various strands , release PWS # 69 , 70 , & 71 , float # 71 , 72 , & 73

In the afternoon , crews had to work on PWS # 71 . They started on the North side at 12:50 PM. Crews were done at 1:15 PM. They pulled 1.38 meters . They started on the South side at 1:35 PM. Crews were done at 1:50 PM. They pulled 0.85 meter .

Chris , Ethan , Mathew , Roger , & Stanley had to work on the North saddle . Roman was in charge with the North saddle 7:00 AM. to 7:00 PM.

PWS # 72 was hauled & set on the rollers at 11:30 AM. PWS # 73 was hauled & set on the rollers at 3:30 PM.

Douglas was in Winter training . I had to stay with Roman for 2 extra hours . Douglas showed at 3:40 PM. Check Douglas & Roman reports for all activities after 4:00 PM.

Phil & I had to work on the strand measurements for strands # 61 , 62 , 66 , 67 , 68 , & 69 on the



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 491    **Date:** 02-Mar-2012    **Friday**

North main span , strands # 60 , 61 , 65 , 66 , & 69 on the South main span .

We started on the north side at 4:30 AM. We were done at 4:50 AM. We started on the South main span at 5:00 AM. We were done at 5:30 AM. We returned to the South main span at 6:00 AM. to remeasure PWS # 66 , & 69 . We were done at 6:20 AM.

**04-0120F4    Bid Item: 067    C-PWS-SUC.067    Compact Suspension Cables**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	GARY ANDERSON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>