



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 021 Const Calendar Day: 909 Date: 05-Mar-2012 Monday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Woods, Mark Approved Date: 01-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60
 Precipitation Condition over cast

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Painting: (QA Charlie Stewart)

Apply finish coat to repair spots on facade plated at elevation 99, 89 and 53m.

Welding: (QA J. Lizardo)

13 m diaphragm

Welding fill pass of weld #103. (SAW PJP with backing bar)

9 m diaphragm

welding drop-in plate # 2 of 4 and #3 of 4 of inner east diaphragm. Also welding weld #1 of 4 and #2 of 4 of south diaphragm.

Painting crew worked 8 hours Welding and crew worked 10 hours.

Details of welding operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Awal, Mohammad Diary #: 021 Date: 05-Mar-2012 Monday

04-0120F4 Bid Item: 078 T-L03-ENE.078 Tower Lift 03 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	Ron Morgan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	Sage Ray	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

