



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 494 Const Calendar Day: 909 Date: 05-Mar-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:00 am 03:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Hauling

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on PWS # 75 , 76 & 77 on the South saddle on the tower .

Obra , Carlos , Jack , Jeffery , Julian , & Mario had to work on the South saddle on the tower . Crews had to work on PWS # 76 . They started at 7:20 AM. They had to remove the wooden blocks from the trough , clean the trough , take the twist out of the strand ,form & install . Crews were done at 9:15 AM.

After that , crews had to work on PWS # 77 . Following the same procedures as the previous strand . They started on PWS # 76 at 9:20 AM.

Anthony , Augie , Carlos , Gary , Hayes , Jacob , & Kevin had to work on fine tune adjustments for various strands , & they had to work on rough adjustments for PWS # 75 & 76 .

Adjusting crews had to adjust PWS # 75 on the South side . They started at 7:20 AM. Crews were done at 7:40 AM. They pulled 1.32 meters . They pulled back West 0.07 meter . Crews were done at 8:00 AM.

After that , crews had to work on PWS # 76 . They started on the North side at 8:50 AM. Crews were done at 9:05 AM. They pulled 1.08 meters . They started on the South side at 9:20 AM. Crews were done at 9:55 AM. They pulled 1.12 meters .

At 10:15 AM. We had staff meeting in Caltrans conex in the field . I was pulled out of the tower activities & I was assigned to new duties on the West loop . The meeting was over at 11:30 AM.

In the afternoon , I had to work with Matt on surveying the centers the suspender brackets on the North & South sides for the as build lay out . We started at 12:30 PM. We were done at 2:10 PM.

Then , I took a tour with Lorain in the West loop area to get familiar with all the activities . I was done at 3:00 PM.

Phil & I had to work on the main span stand measurements . We had to measure PWS # 68 thru 74 . We started on the North main span at 4:30 AM. We were done at 4:50 AM. We started on the South main span at 5:00 AM. We were done at 5:30 AM.

After that , we had to measure PWS # 74 , 75 , 76 , & 77 on the West loop on the North & South sides . We were done at 6:10 AM.

We returned to the North main span at 6:30 AM to remeasure PWS # 68 . We were done at 6:40 AM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 494

Date: 05-Mar-2012 Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

