



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 910 Date: 06-Mar-2012 Tuesday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: No Inspection  
 Shift Hours: 09:00 am 05:30 pm Break: 00:30 Over Time:

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Clear, warm, breezy

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**   
 The ironworkers hauling cable were released after 4 hours due to high winds. FW Spencer continued to install utility outlets for the 2 1/2" and 4" lines along the north barrier of the WB bridge and install 4" compressed air lines along the south barrier of the WB bridge.

04-0120F4 Bid Item: 067 C-PWS-076.067 Install & Adjust PWS 76-80  
 AMERICAN BRIDGE/FLUOR, A JV

**Diary:** Dispute  
**General Comments** 067 C-PWS-076.067   
 The ironworkers hauling cable were released after 4 hours due to high winds.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**MEP Field Work** 126 0-000-000.126   
 Damian Llanos welded utility outlets to the 2 1/2" and 4" lines along the north barrier of the WB bridge while David Law and Narciso Briagi laid 2 1/2" and 4" pipe along the south barrier of the WB bridge.