



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 498 Const Calendar Day: 913 Date: 09-Mar-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:30 am 02:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Hauling**

Phil & I had to work on the strands measurements on the main span . We had to measure strands # 73 & 79 to 85 on the South main span , & we had to measure strands # 83 to 85 on the North main span .

We started on the North span at 3:50 AM. We were done at 4:20 AM. We started on the South main span at 4:30 AM. We had to stay on the South main span until the adjustment crews are done with all strands . We had to measure before & after the adjustments , 3 strands had to be worked on twice . We were done at 6:50 AM.

After that , we returned to the North main span at 7:00 AM.. Adjusting crews had to adjust strand # 82 . We were done at 7:20 AM. We left the site at 7:30 AM.

Then , I joined the inspectors on the West loop . David & Abbas were on the site . ABF crews were working on PWS # 87 .

PWS # 88 was on the North side of the West loop at 9:30 AM. Pablo , & Ryan had to unhook the strand from the primary hauling frame & hook it on the transfer arm then the secondary hauling system . Crews were done at 8:40 AM. PWS was on the South side at 8:50 AM. It was hooked to the primary hauling system at 9:15 AM.

After that , crews had to hook the floating arms . They were done at 10:35 AM. on the North & South sides . & at 10:35 AM. on the center saddle .

# 89 was on the North side at 11:25 AM. Following the same procedures as the previous strands . Crews were done at 11:55 AM. Check Abbas , David , & Lorain reports for employees names , hours , & detailed activities .

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 498 Date: 09-Mar-2012 Friday

Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

  

<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-SWW.067</b>	<b>Install Cable Shrouds West of W2</b>				
AMERICAN BRIDGE/FLUOR, A JV							