



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:14 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 499 Const Calendar Day: 914 Date: 10-Mar-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:00 am 11:30 am Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day  If no, explain:

### Diary:

Dispute

#### Cable Hauling

Phil & I had to work on the strand measurements on main spans . We had to measure strands # 83 to 88 on the North main span , & we had to measure strands # 71 , 81 , & 84 to 90 on the South main span .

We started on the South main span at 3:40 AM. We were done at 4:10 AM. We had to measure strands 71 , 81 , & 84 to 88 . We started on the North main span at 4:20 AM. We were done at 4:30 AM. We had to measure strands 83 to 88 .

We returned to the South main span for the fine tune adjustments at 5:20 AM. ABF crews had to adjust strands # 82 & 83 . We remeasured the strands for approval . We were done at 5:20 AM.

We returned to the North main span at 5:25 AM. ABF crews had to adjust strands # 83 , 84 , & 85 we were done measuring at 6:10 AM.

We returned to the South main span for the 3rd time at 6:20 AM. ABF crews had to adjust strands 85 , 86 , & 87 . We were done measuring at 6:50 AM.

We returned to the North main span for the 3rd time at 7:00 AM. Adjusting crews had to adjust strands # 86 , 87 , & 88 we were done 7:40 AM.

After that , we had to measure # 84 on the West loop . We were done at 8:00 AM. We had to stay on the site in case more measurements needed . I left the site at 8:45 AM.

In the office , I had to work on my report for this week . I was done at 11:00 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2

AMERICAN BRIDGE/FLUOR, A JV



---

***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 499

**Date:** 10-Mar-2012 **Saturday**

---

--

