



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 065 Const Calendar Day: 917 Date: 13-Mar-2012 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: 09:00 am 06:00 pm Break: 01:00 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Lots Condition Rain

Working Day If no, explain:

Diary: Dispute
General Comments
 The ironworkers for ABF were sent home after 4 hours due to incimate weather. There was no cable work performed after I came on shift. I went to the bridge at 11:30 to discuss billing with ABF and FW Spencer

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
MEP Billing 125 0-000-000.125
 I went to the bridge at 1130 to discuss billing for the March Estimate period. 2 1/2" pipe and associated pipe supports had been installed on the north barrier, WB bridge to panel Point 104. FW Spencer indicated that they will have this pipe welded, and utility outlets intalled, and the pipe bolted into place by the end of the estimate period. In addition, the expansion loops at PP 50 and 88 will also be installed.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
MEP Billing 126 0-000-000.126
 I went to the bridge at 1130 to discuss billing for the March Estimate period. 4" Compressed Air pipe and associated pipe supports had been installed on the north barrier, WB bridge to panel Point 104. FW Spencer indicated that they will have this pipe welded, and utility outlets intalled, and the pipe bolted into place by the end of the estimate period. In addition, the expansion loops at PP 50 and 88 will also be installed.