



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 025 Const Calendar Day: 919 Date: 15-Mar-2012 Thursday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:30 AM 07:00 PM Break: Over Time: 01:30

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM

Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

cable erection

I am working on the late shift all week long, which begins at 9:30 to 10:00.

I was in the field at 10:00 AM, shadowing Tai-lin on the North side of the East end.

At 10:05, the socket was attached and the engagement length measured. At 11:35, the installation of strand #96 North came to an end. Strand No. 97 North was floated out at 11:55. Hauling of #98 was underway prior to my arrival, the exact time of which was recorded on the hand-over sheet.

Finally, Sturgeon's crew called it a day at about 12:00, about an hour after all ABF folks had been sent home. He stayed solely to finish the INSTALLATION of strand #96.

Once at the office, I attended Warren's presentation on the Compaction of strands until 13:00.

Again, I spent the rest of the day on documentations, report writing, and reviewing of project documents.

04-0120F4	Bid Item: 067	C-PWS-076.067	Install & Adjust PWS 76-80
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-086.067	Install & Adjust PWS 86-90
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-091.067	Install & Adjust PWS 91-95
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-PWS-006.067	Install & Adjust PWS 6-10
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Soheilifard, Saman **Diary #:** 025 **Date:** 15-Mar-2012 **Thursday**

