



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:13 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 504 Const Calendar Day: 920 Date: 16-Mar-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 am 05:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Hauling

No strand measurements today . Matt & I had to calibrate the measuring guns . The laser gun which we use mainly on the main span is not working properly .

In the afternoon , I had to deliver the laser measuring gun to Victor in Antioch . I left the office at 1:45 PM. Victor had to change the On / Off switch . He was done at 4:00 PM. I was back at 5:30 PM.

ABF crews came to the sit at 6:50 AM. James came at 11:00 AM. Crews had to work on strand # 98 on the West loop . They started at 7:00 AM.

Crews continued to work on hauling strand # 98 . Strand # 98 was on the South side at 7:30 AM. South saddle crews had to transfer the strand from the secondary hauling system to the primary hauling system . They were done at 7:40 AM.

After that , crews had to prepare for the installation . They were done at 8:30 AM. Crews had to float , take out of the rollers , take the twist out , form & install . They started at 8:35 AM. At 9:00 crews had to stop because of the rain . They returned to work on strand # 98 at 9:45 AM. Due to the heavy rain crews were sent home at 12:00 PM.

I left the field at 11:00 AM. to work on the measuring guns with Matt in Burma office . Check Abbas report for employees names , hours , & detailed activities to the end of the shift.

[]

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various workers like RYAN NASH, RIGOVERTO GARCIA, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 504 Date: 16-Mar-2012 Friday

Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2
AMERICAN BRIDGE/FLUOR, A JV

