



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:12 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 506 Const Calendar Day: 923 Date: 19-Mar-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: 03:30 am 02:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Hauling

John & I had to work on the Side Span strand measurements . We had to measure strands # 96 & 97 . We started on the North side at 4:30 AM. ABF adjusting crews came to the site at 5:00 AM. Strand # 96 was in place , no adjustment was required . They started to adjust # 97 at 5:15 AM. Crews were done at 5:30 AM. We started on the South side at 5:40 AM. We were done at 6:00 AM.

After that , we had to measure strands # 96 & 97 on the North & South sides of the West loop . We started at 6:15 AM. We were done at 6:30 AM. In the filed office we had to wait for Roman final decision on strands # 96 & 97 . We left the office at 7:15 AM.

Then , I had to work with Matt on the 60 meter measure tape in the warehouse for the full length . We started at 9:30 AM. We were done at 10:00 AM.

In addition to that , Matt , Damon , & I had to try the measuring tape on the South main span cable We had o run the tape along one side strand , attach magnets , & duct tapes at 2 meters interval for 50 meters long section , pull 5 Kg. force , release , & measure the difference . We started at 10:30 AM. We had to repeat the same procedures for 21 meters section . We were done at 12:15 PM. We left the field at 12:30 PM.

I passed by Abbas & David to check if they need more help . I did not cover any activities on the West loop today . Check Abbas , David , & Loraine reports for employees names , hours , & detailed activities .

[]

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various workers like RYAN NASH, RIGOVERTO GARCIA, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 506 Date: 19-Mar-2012 Monday

Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2							
AMERICAN BRIDGE/FLUOR, A JV							