



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 508 Const Calendar Day: 925 Date: 21-Mar-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: 03:00 am 04:30 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Phil & I had to work on the strand measurements on the main span . We had to measure strands # 101 , 102 , 103 , & 104 . We started on the North main span at 3:40 AM. We were done at 4:00 AM. We started on the South main span at 4:05 AM. We were done at 4:25 AM.

After that , we had to measure strands # 102 , 103 , 104 , & 105 on the West loop . We started at 4:40 AM. We were done at 5:00 AM.

We returned to the South main span for fine tune adjustments at 5:10 AM. .ABF crews started to adjust on the South main span at 5:40 AM. They had to adjust strands # 100 , 101 , 102 , & 103 We were done on the South main span at 6:50 AM.

We returned to the North main span at 7:00 AM. Crews had to adjust strands # 101 , 102 , & 103 . We were done at 7:40 AM. We left the field office at 8:30 AM.

One of our measurement laser guns base is short . I had to take the gun to Antioch for Victor to extend it an extra 75 millimeters . I left the office at 10:45 AM. I had to wait for victor to finish his work . It took Victor 3 hours to finish his work . I was back at 4:30 PM.

I did not cover any activities on the West loop . Check Abbas , David , & Loraine reports for employees names , hours , & detailed activities

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 508 Date: 21-Mar-2012 Wednesday

Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2
AMERICAN BRIDGE/FLUOR, A JV

