



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:12 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 509 Const Calendar Day: 926 Date: 22-Mar-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 01:30 am 12:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Hauling

Phil & I had to work on the strand measurements on the main span . We had to measure strands # 100 , 101 , 102 , 103 , 104 , 105 , &106. We started on the North main span at 2:25 AM. We were done at 2:50 AM. We started on the South main span at 2:55 AM. We were done at 3:15 AM.

After that , we had to measure strands # 101 , 102 , 103 , 104 ,105 , 106 , & 107 on the West loop We started at 3:25 AM. We were done at 4:00 AM.

We returned to the South main span for fine tune adjustments at 4:10 AM. . ABF crews started to adjust on the South main span at 4:55 AM. Crews had to adjust strands # 100 to 105 . We were done on the South main span at 6:00 AM.

We started on the North main span at 6:05 AM. We were done at 6:50 AM. Crews had to adjust strands # 101 to 106 .

We returned to the South main span at 6:55 AM. Crews had to adjust strand # 106 . We were done at 7:20 AM. We left the site at 7:30 AM.

Then , I had to attend the safety meeting in Burma Road . I joined Abbas & David on the West loop to the end of my shift . Check Abbas , David , & Loraine reports for employees names , hours , & detailed activities .

[]

Table with 4 columns: Bid Item, Name, Description, and Contractor. Row 1: 04-0120F4, 067, C-PWS-CBD.067, Install Cable Bands, AMERICAN BRIDGE/FLUOR, A JV

Table with 4 columns: Bid Item, Name, Description, and Contractor. Row 1: 04-0120F4, 067, C-PWS-SEW.067, Install Cable Shrouds East of W2, AMERICAN BRIDGE/FLUOR, A JV

Labor table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Lists workers like RYAN NASH, RIGOVERTO GARCIA, etc.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 509 Date: 22-Mar-2012 Thursday

Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2
AMERICAN BRIDGE/FLUOR, A JV

