



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 074 Const Calendar Day: 926 Date: 22-Mar-2012 Thursday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:15 am 06:45 pm Break: 01:00 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition cool, partly cloudy

Working Day If no, explain:

Diary: Dispute
General Comments
 Inspection of the installation of cable strand at the east anchorage, south side from 0715 until 1200.
 Tracking progress of FW Spencer field work. Traveler status meeting from 1300-1430. Misc. paperwork
 and diaries until 1845.

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LUIS PLANCARTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute
Cable Hauling 067 C-PWS-106.067
 I arrived at the east anchorage, south saddle, at 0720. Eric Blue, ABF indicated that the socket for 107S was attached to the anchor rod at 0715 with 8mm of stickout, and the face of the socket 598mm from the 700mm mark. Kevin Karber, ABF ironworker formeman said that 108S was floated up out of the haul rollers at 0710. The crew was preparing to install 107S into the south saddle.
 0800: the crew began installing 107S into the south saddle. The finished install at 0900. I inspected it and bought it off.
 0905: PWS 109 finished hauling.
 0915-0940: I checked the twist of 108N and 108S between the bottom winch clamp and the tower winch clamp along the main span catwalk. Neither segment had a net rotation.
 0930: 108S was floated out to the lower winch clamp.
 0945: I checked and oked the knife blades for 108S at the south saddle.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 074

Date: 22-Mar-2012 **Thursday**

1050: the socket for 108S was attached to the anchor rod with 8mm of stickout, and the face of the socket 695mm from the 800 mm mark.

1100: the crew began the installation of 108S into the south saddle. The strand was installed at 1140. I inspected it and bought it off.

1125: ABF ironworkers took the twist out of 109S at the bottom winch clamp.

1140: 109S was floated up out of the haul rollers.

1155: I left the bridge and returned to the office.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

MEP Field Work **126** 0-000-000.126

The FW Spencer crew was installing utility outlets on the 4" and 2 1/2" carbon steel pipe along the north barrier of the west bound bridge at approx. PP90.

Dispute

CCO-183 Bid Item: 001 0-TBP-ELS.183 Traveler Boss Plate Weld Detail

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Traveler Meeting **001** 0-TBP-ELS.183

I attended the traveler status meeting from 1300 to 1430. The main items of discussion were the status of the pneumatic system fabrication and the traveler testing plan and schedule,

Dispute