



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 033 Const Calendar Day: 931 Date: 27-Mar-2012 Tuesday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Woods, Mark Approved Date: 01-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:	Dispute
Tower Activities	<input type="checkbox"/>
No painting operation was going on. Rain in the Afternoon.	
Welding:	
9 m Diaphragm (QA J. Lizardo)	
Outer East Diaphragm welding WD1-A60 drop in plate.	
Outer East Diaphragm welding WD1-A46 drop in plate.	
North external diaphragm, welding C10 perimeter channel to 45 mm thick plate fillet weld joint 100-1.	
13 m Diaphragm (QA D. smith)	
Welding weld #107 (PJP)	
Details of welding operation are available in QA report.	

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>