



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 513 Const Calendar Day: 932 Date: 28-Mar-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:00 am 02:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

John & I had to work on the strand measurements on the main span . We had to measure from strand # 112 to strand # 116 .

We started on the North main span at 4:10 AM. We had to measure PWS # 112 , 113 , 114 , & 115 We were done at 4:30 AM.

We started on the South main span at 4:40 AM. We had to measure strands # 113 , 114 , 115 , & 116 . ABF adjusting crews started to adjust the strands at 5:15 AM. We were done on the South main span 6:40 AM.

We returned to the North main span at 6:45 AM. We remeasured strands # 112 , & 113 . At 7:00 AM. We were called to leave the North main span before tower crews started to lower strands 116 & 117 we had to wait in the field office until 7:30 AM.

After that , I joined Bob on the East end on the South saddle . ABF crews had to connect strand # 116 & the rod . Saman witnessed & measured the connection at 7:25 AM.

Kevin & his crews had to work on PWS # 117 . They had to take the twist out of the strand & form . They started at 7:45 AM. Crews were done at 8:30 AM. They started to install at 8:35 AM. Crews were done at 10:10 AM.

Then , crews had to prepare to work on PWS # 118 . They had to float the strand , pull the socket near the rod , sort the top 9 wires & the side 11 wires & place knives . They started at 10:45 AM. Crews were done at 11:45 AM.

Check Bob's report for employees names , hours , & detailed activities .

At 12:00 PM. We had to attend the safety meeting in the field office on the E line . The safety meeting was done at 12:45 PM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBBER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 513 Date: 28-Mar-2012 Wednesday

04-0120F4	Bid Item: 067	C-PWS-SWW.067	Install Cable Shrouds West of W2
AMERICAN BRIDGE/FLUOR, A JV			

