



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 002 Const Calendar Day: 933 Date: 29-Mar-2012 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 07:30 PM Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast, Moderate wind

Working Day If no, explain:

Diary:

Dispute

cable erection at W2

March 29, 2012

Weather – overcast, moderate wind

ABF Work Shift – 0700 – 1930

Strand No. 122

Hauling completed at 1200. Floating finished at 1311. JS forming started at 1323 and finished at 1325. NDS and SDS started forming at 1350. NDS finished forming at 1420 and SDS at 1445. JS started installing at 1345 and finished at 1400. NDS started installing at 1425, and SDS at 1448. NDS finished installing at 1505, and SDS at 1512. SDS - No issues with wires. NDS- wires migrated in and out and loose wires were observed in the back of strand at the east end.

Centerline is about 4" to the south.

Strand No. 123

Hauling started at 1451. Strand reached NDS at 1528 and SDS at 1551. It left SDS at 1601 and hauling completed at 1648. Floating – JS dropped the strand at 1700, side span floating started at 1711 and finished at 1714, west loop floating started at 1711 and finished at 1715. JS forming started at 1715 and finished at 1742. NDS and SDS started forming at 1721. NDS finished forming at 1749 and SDS at 1815. JS started installing at 1752 and finished at 1805. NDS started installing at 1820, and SDS at 1817. NDS finished 50% installing by the end of work shift and SDS finished installing at 1906. NDS had no issues with wires for the 50% installed strand. SDS, wires migrated in and out because of tight slot.

Centerline is about ?" to the south.

Strand No. 124

Hauling started at 1807. Strand reached NDS at 1855 and hauling stopped.

Centerline is about ?" to the south.

Miscellaneous

12th tier of divider plate extensions were installed at SDS.

Cable was tied down at SDS at the end of work shift.

Labor(12 hours)

Jim Benninghove - Mike Draper, Mike Patillo, Ryan Evanchick, Tony Miranda

Matt Holt– Andy Zhen, Jonathan Biskner, Lonny Candelaria, Eduardo Jimenez-Padilla



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 002 **Date:** 29-Mar-2012 **Thursday**

Jerry Kubala –Jonathan Canites , Joe Stone, Ryan Nash, Rigo Gracias

OT – 2 hours (Shift 0900 to 1930, field 1230 to 1930)

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	0.40	0.00	8.40		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	Andy ZHEN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	8.00	0.40	0.00	8.40		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	4.00	0.00	12.00		<input type="checkbox"/>

