



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 001 Const Calendar Day: 934 Date: 30-Mar-2012 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 07:30 PM Break: 00:30 Over Time: 04:00
Federal ID:
Location:
Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Overcast, light wind

Working Day [checked] If no, explain:

Diary:
cable erection at W2
March 30, 2012
Weather overcast, calm/light wind
ABF Work Shift from 0700 to 1930
Strand No. 125
Hauling completed at 1220. Floating finished at 1311. JS forming started at 1315 and finished at 1412.
NDS and SDS started forming at 1330. NDS finished forming at 1412 and SDS at 1410. JS started installing at 1335 and finished at 1355. NDS started installing at 1413, and SDS at 1411. NDS finished installing at 1430, and SDS at 1432. No issues with wires.
Strand No. 126
Hauling started at 1450. Strand reached NDS at 1528 and SDS at 1554. It left SDS at 1602 and hauling completed at 1647. Floating - JS dropped the strand at 1700, side span floating started at 1722 and finished at 1725, west loop floating started at 1722 and finished at 1726. JS forming started at 1730 and finished at 1748. NDS and SDS started forming at 1745. NDS finished forming at 1805 and SDS at 1832. JS started installing at 1755 and finished at 1815. NDS started installing at 1806, and SDS at 1833. NDS finished installing at 1826 and SDS finished installing at 1847. A small kink was observed at SDS during forming. I informed Jerry and the kink was fixed. No other issues with wires at both NDS and SDS.
Miscellaneous
Cable was tied down at both NDS and SDS at the end of work shift.
Labor(12 hours)
Jim Benninghove - Mike Draper, Mike Patillo, Ryan Evanchick, Tony Miranda
Matt Holt- Andy Zhen, Jonathan Biskner, Lonny Candelaria, Eduardo Jimenez-Padilla
Jerry Kubala -Jonathan Canites, Joe Stone, Ryan Nash, Rigo Gracias
OT - 2 hours (Shift 0900 to 1930, field 1230 to 1930)

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Contractor: AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 001 **Date:** 30-Mar-2012 **Friday**

Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	Andy ZHEN	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	4.00	0.00	12.00	<input type="checkbox"/>

Diary:

cable erection

067 C-PWS-125.067

Dispute

