



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:39 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 304 Const Calendar Day: 947 Date: 12-Apr-2012 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 52 - 60 12 PM 4PM 60- 64

Precipitation None Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

Work description.

APRIL 12, 2012 Diary



ABF Crews activities involved in disassembly of the Hauling System:

ABF crews started dismantling the hauling system and taken away the components as follows:

- 1- The framing system of the North deviation Saddle was cut in several pieces, each piece with two frames connected by bracing and the top front and rear member. After the first piece, the bracing and top member was cut in order to have another piece. The ABF crews removed the framing system by cutting it into five pieces, four double frames and one single frame. After removal of all the pieces, they are disassembled to smaller pieces on the Pier W2 deck and then were transferred to the barge to be carried to pier 7.
 - 2- The ABF crews continued disassembly of the Primary Hauling system steel frames and steel W sections which were added to the counterweight. The pieces arranged in a big box at the bottom of Pier W2 in order to be transferred to Pier 7.
 - 3- The heavy arm of the North Deviation Saddle Floating Arm was removed from its position and transferred to the barge for Pier 7.
 - 4- The ABF crews started removing the framing system of the South Deviation Saddle with the same procedure of removal of the North Deviation Saddle framing system. At the first stage the trolley guide beam was cut by half at the point where was welded previously, each piece was remove by the help of the forklift and crane simultaneously. Then the framing system was cut by the end bracing, top rear and front members into smaller framing systems. Each small framing system with two frames, bracing, top and bottom rear and top front member.
 - 5- The ABF laborers started setting up small scaffoldings in order to facilitate removal of the base end plates of the framing with many anchor bolts from the wall of Pier W2.
 - 6- Some pictures are attached to show the disassembly operation of the Secondary hauling system.
- NOTE: 2 hours OT

ABF Crews involved in the disassembly of the Hauling system:

- Rigoverto Garcia
- Ryan Nash
- Jonathan Canites
- Jim Benninghove (Foreman)
- Ryan Evanchick
- Mike Draper
- Mike Portilo



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 304 Date: 12-Apr-2012 Thursday

-Tony Miranda
-Dario Loza
- Carlos Alvarado
- Pablo Ramirez
- Lonny Candelaria
-Mathew Holt (Foreman)
- Ronny Chamberlain
-Aaron Kent (Foreman)
-Jun Peralta
Laborers
- Jesus Ruiz
- Jose Avalos
-Guillermo Limon
-Jose Avila
Others:
-Scott Ross (Crane Op.)
- Bill Alger (Crane OP.)
- Kevin Alger (Crane Op.)
-Vernon Hubbard (Crane Op.)
-Earl Clayborn
- Jose Torres
- Jashua Cruz
-Scott Smith (Superintendent)

Equipments:
- Crane Manitowoc (At Pier W2)
-Crane TEREX
-Crane Grove 890E
- Crane Gove RT160 (ABF 2363)
-Forklift GRADALL

04-0120F4 Bid Item: 067 C-PWS-096.067 Install & Adjust PWS 96-100

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-101.067 Install & Adjust PWS 101-105

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-106.067 Install & Adjust PWS 106-110

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-111.067 Install & Adjust PWS 111-115

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-125.067 Install & Adjust PWS 125-130

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Iranmanesh, Abbas Diary #: 304 Date: 12-Apr-2012 Thursday

04-0120F4 Bid Item: 067 C-PWS-131.067 Install & Adjust PWS 131-135
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-136.067 Install & Adjust PWS 136-137
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 140 0-DMS-000.140 MOBILIZATION
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RONNY Chamberlain	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		VERNON HUBBARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA CRUZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	3.00	2.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002005	FORKLIFT, GRADALL 544D 10,000 LBS						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			
002363	Equipment, Crane, 20 Ton						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			
2154	EQUIPMENT, CRANE, 60 TON						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 304 Date: 12-Apr-2012 Thursday

*E0410406		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	7.00	2.00	0.00	0.00	No	<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 304

Date: 12-Apr-2012

Thursday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 304

Date: 12-Apr-2012

Thursday

