



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 534 Const Calendar Day: 958 Date: 23-Apr-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 pm 04:00 am Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Compaction

ABF night crews came to the site at 6:50 PM. Crews had to work on the South main span cable compaction . They started at 7:00 PM.

Obra , Carlos , Jeffery , mario , & Roger had to work on the cable compaction . Crews had to compact , install ratchet straps , measure the cable , release the pressure , compact again , install the stainless steel straps , & release the jacks . They started on PP 48 - 8 at 7:10 PM. Crews were done at 8:00 PM.

In addition to that , crews had to stop for 15 minutes to remove the tapes from the outer strands . Later Christian Hernandez had to remove the tape & work with the crews to the end of the shift .

After that , crews had to move the compaction machine down . Following the same procedures as the previous locations . Crews had to compact PP 48 - 9 , PP 48 - 10 , & PP 50 - 1 . They were done at 10:00 PM.

Crews ran out of stainless steel straps AT 10:00 PM. They had to move 1.5 meters , compact , & install 6 ratchet straps at each location . They started 1.5 meters from PP 50 - 1 East . Crews reached PP 54 at 2:00 AM. (4 -14 - 2012).

Finally , crews had to back up the compaction machine to PP 50 - 1 for tomorrow crews to compact at PP 50 - 2 . They were done at 2:30 PM. Crews had to wrap up their tools & equipments. They left at 3:00 AM.

I had to measure the cable height & width at the at the 4 locations & 6 circumferences . Height range between 778 mm. & 780 mm. Width range between 797 mm. & 803 mm. Cable circumferences range between 2485 mm. & 2510 mm.

In the office I had to work on the data logs for the cable measurements & work on my report . I started at 6:30 PM. I was done at 3:45 AM.

[]

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and workers: ROGELIO RUIZ, OBRA PAULK, MARIO MARQUEZ, JEFFERY STEWART, CARLOS BUSTAMANTE.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 534

Date: 23-Apr-2012

Monday

