



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 538 Const Calendar Day: 962 Date: 27-Apr-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 pm 06:00 am Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Cable Compaction

ABF crews came to the site at 6:50 PM. Crews had to work on the South main span cable compaction . They started at 7:00 PM.

[]

Crews had to remove the former plates at 150 meters . They started at 7:15 PM. Crews were done at 7:45 PM.

Morning crews left he compaction machine at PP 64 - 1 . Crews continued to compact the cable between PP 64 - 1 & PP 64 - 10 . They started to compact PP 64 - 2 at 7:50 PM. Then , compact PP 64 - 3 with 1.17 meters interval . Crews had hard time compacting the cable with 1.17 meters interval to get the results within the tolerance . They had to compact twice each location to get the results within the tolerance . They were done at 9:00 PM.

After that , crews reduced the interval between the straps to 0.6 meters . They started on PP 64 - 4 at 9:05 PM. Crews were done compacting PP 64 - 4 , 5 , 6 , 7 , 8 , 9 , & 10 at 1:00 AM. (4 - 28 - 2012)

Then , crews started on PP 66 - 1 at 1:10 PM. They had to compact PP 64 - 1 , 2 , 3 , 4 , & 5 . Crews were done at 4:35 AM. Approximate distance completed 18 meters . They had to wrap up their tools & equipments. Crews left at 5:00 AM.

Christian had to work with all crews , he had to remove the tape from the outer strands , & work on house keeping .

I had to measure the cable height , width , & circumference for true & 20' rotated angle at every compacted location .

Height range between 778 mm. & 784 mm. Width range between 797 mm. & 803 mm. Circumference range between 2482 mm. & 2495 mm.

In the office I had to work on the checklist for today compaction , work on my daily report , & work on the labor checklist in Burma road for this week . I was done at 6:00 AM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various laborers like Christian HERNENDEZ, ROGELIO RUIZ, OBRA PAULK, MARIO MARQUEZ, JEFFERY STEWART, CARLOS BUSTAMANTE.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 538

Date: 27-Apr-2012

Friday

