



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 542 Const Calendar Day: 967 Date: 02-May-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 06:00 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [ ] If no, explain:

Diary:

Dispute

Cable Compaction

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span cable compaction . They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the cable compaction . Compaction crews left the compaction machine at PP 74 - 1 . They started to compact PP 74 - 1 at 7:10 AM. Crews had to compact , measure , release the pressure , install the straps , re- compact the cable , tie the straps , remeasure , & release the compaction machine . Crews were done at 7:40 AM. With high numbers . The hydraulic system in not holding pressure .

Following the same procedures as previous location . Crews had to compact 74 - 3 . While compacting PP 74 - 3 the hydraulic pump failed .

Crews stopped at 8:05 AM. The technician was called . He came to the site at 8:05 AM. Crews had to disconnect the hydraulic & power lines , & prepare to pull the hydraulic unit out of the site & install a new unit . The crane was mobilized to the site at 10:30 AM. The technician returned at 10:15 AM. . He had to replace the hydraulic unit . He was done at 11:15 AM.

Crews returned to re-compact PP 74 - 1 & 2 . They started at 11:20 AM. At 3:00 PM. crews had compacted PP 74 - 1 , 2 , 3 , 4 , 5 , 6 , 7 , 8 , 9 , 10 , & 11 with 0.75 meter interval between the straps .

At 4:40 PM. Crews had compacted PP 74 - 12 , 13 , 14 , & 15 , & PP 76 - 1 & 2 . Crews had to wrap up their tools & equipments. They were done at 4:55 PM. Crews left at 5:10 PM. Jeffery left at 12:00 PM.

Jose had to work with all crews . He had to cut & remove the tape from the outer strands , & work on house keeping . He left at 11:00 AM.

I had to measure the height , width , & circumference for each compacted location for true & 20' rotated angle . Height range between 783 mm. & 785 mm. Width range between 796 mm. &804 mm. Circumference range between 2488 mm. & 2498 mm.

In the office , I had to work on the checklist sheet for the measurements , my daily report , labor time sheet , & print the daily reports for CCO # 247 . I was done at 6:00 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV, Semi-Skilled Laborer JNM JOSE AVALOS, and Ironworker JNM ROGELIO RUIZ.



---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 542

Date: 02-May-2012 Wednesday

---

Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>