



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 050 Const Calendar Day: 968 Date: 03-May-2012 Thursday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Welding

13 m Diaphragm (QA: J. Lizardo)

Welding of the stiffener plate identified as W138-5, W137-4 completed.

Welding of the shear plate identified as W102 (SAW PJP welding) in progress.

QC personnel monitoring in process welding.

Tower Base (QA: R. DeArmond)

Welding of Bearing stiffener plates identified as weld #005 & 008 in progress.

9m Diaphragm.

QA MT verification of fit lugs welding in progress.

Details of welding operation are available in QA reports.

CCO 201 Work:

Matt Holt and his crew installing signs "Not for Tie-Off" steel plaques above the grabrail at tower façade elevations 127m and below.

04-0120F4	Bid Item: 053	T-L01-SPD.053	Tower Lift 01 Shear Plates and Diaphragms
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 050 **Date:** 03-May-2012 **Thursday**

Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>

CCO-201 Bid Item: 001 0-HLF-000.201 Handrails & Ladders at Strut Façade
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>