



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 309 Const Calendar Day: 968 Date: 03-May-2012 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 68
Precipitation None Condition Cloudy- Light Rain

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

[checkbox]

MAY 3, 2012 Diary

ABF Crews activities involved in the compaction of the strands at the South side of the West loop:
ABF crews started compaction the strands of the South side of the West loop by the compacting equipment # 1. The compaction started from the Jacking Saddle toward the South Deviation Saddle. The height, width and circumference of the cable at different straps locations were measure by both ABF Engineer and Caltrans and were written on the steel band at these locations. The following table shows the result of these measurements. The Compaction is not completed yet.

ABF crews installed in position the North Cable Band at the North side of the West loop, all the bolts are in the loose condition and no tightening force is applied yet.

NOTE-1: ABF Engineer Mr. Levi Gatsos and ABF Superintendent Mr. Scott Smith were present.

NOTE-2: 1 hour OT

Table with 6 columns: Strap No., Measured Height (784mm+0/-8), Measured Width (784mm+8/-0), Circumference (2464mm+/- 12.5), Height ABF Value, Width ABF Value. Rows include data for straps 3 through 10.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 309    **Date:** 03-May-2012    **Thursday**

783	785				
11	781	785	2470	782	
785					
<p>ABF Crews involved in the compaction of the strands and installing the Cable Band:</p> <ul style="list-style-type: none"> <li>-Jerry Kubala (Foreman)</li> <li>-Ryan Nash</li> <li>-Jonathan Canites</li> <li>-Anthony Smaler</li>   <li>-James Benninghove (Foreman)</li> <li>-Ryan Evanchick</li> <li>-Mike Draper</li> <li>- Mike Portilo</li> <li>-Tony Miranda</li> <li>- Vernon Hubbard (Crane Op.)</li> </ul> <p>Equipments:</p> <ul style="list-style-type: none"> <li>- Compacting equipment</li> <li>- Crane Manitowoc (At Pier W2)</li> </ul>					

<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-096.067</b>	<b>Install &amp; Adjust PWS 96-100</b>		
AMERICAN BRIDGE/FLUOR, A JV					
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-101.067</b>	<b>Install &amp; Adjust PWS 101-105</b>		
AMERICAN BRIDGE/FLUOR, A JV					
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-106.067</b>	<b>Install &amp; Adjust PWS 106-110</b>		
AMERICAN BRIDGE/FLUOR, A JV					
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-111.067</b>	<b>Install &amp; Adjust PWS 111-115</b>		
AMERICAN BRIDGE/FLUOR, A JV					
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-125.067</b>	<b>Install &amp; Adjust PWS 125-130</b>		
AMERICAN BRIDGE/FLUOR, A JV					
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-131.067</b>	<b>Install &amp; Adjust PWS 131-135</b>		
AMERICAN BRIDGE/FLUOR, A JV					



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 309    **Date:** 03-May-2012    **Thursday**

**04-0120F4**    **Bid Item:** 067    **C-PWS-136.067**    **Install & Adjust PWS 136-137**  
 AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**    **Bid Item:** 067    **C-PWS-SUC.067**    **Compact Suspension Cables**  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
	OTH	VERNON HUBBARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0430406							No	<input type="checkbox"/>
		2.00	0.00	0.00	0.00			
*E0420406							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

**Attachment**



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 309

Date: 03-May-2012 Thursday

