



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 310 Const Calendar Day: 969 Date: 04-May-2012 Friday  
 Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 68  
 Precipitation None Condition Cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

MAY 4, 2012 Diary

ABF Crews activities involved in the compaction of the strands at the South side of the West loop:

ABF crews completed compaction the strands of the South side of the West loop by the compacting equipment # 1. The compaction started from the Jacking Saddle toward the South Deviation Saddle. Since the cable height at the straps No. 1 and 2 was high, the compacting machine was pushed back to these locations. The cable was squeezed more to achieve the height and width in the acceptable range. The height, width and circumference of the cable at different straps locations were measure by both ABF Engineer and Caltrans and were written on the steel band at these locations. The compacting machine was disassembled and removed from the West loop.

ABF crews installed the second Cable Band at the North side of the West loop close to the North Deviation Saddle with loose bolts.

NOTE: ABF Superintendent Mr. Scott Smith was present.

Strap No.	Measured Height (784mm+0/-8)	Measured Width (784mm+8/-0)	Circumference (2464mm+/- 12.5)	Height ABF Value	Width ABFValue
----- 1	784	780	2468		
781	781				
2-CB	783	780	2464	783	
780					
3	788	774	2475	781	
794					
4	782	775	2473	775	
791					
5	784	774	2460	776	
791					
6	784	778	2465	784	
871					
7	784	784	2468	784	
786					

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 310    **Date:** 04-May-2012    **Friday**

8	784	783	2470	781
785				
9	783	785	2466	783
788				
10	781	784	2466	783
785				
11	781	785	2470	782
785				
12-CB	782	781	2465	784
783				
13	787	776	2473	784
783				

ABF Crews involved in the compaction of the strands and installing the Cable Band:

- Aaron Kent(Foreman)
- Ryan Nash
- Jonathan Canites
- Anthony Smaler
  
- James Benninghove (Foreman)
- Ryan Evanchick
- Mike Draper
- Mike Portilo
- Tony Miranda
- Vernon Hubbard (Crane Op.)

Equipments:

- Compacting equipment
- Crane Manitowoc (At Pier W2)

<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-096.067</b>	<b>Install &amp; Adjust PWS 96-100</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-101.067</b>	<b>Install &amp; Adjust PWS 101-105</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-106.067</b>	<b>Install &amp; Adjust PWS 106-110</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-111.067</b>	<b>Install &amp; Adjust PWS 111-115</b>
AMERICAN BRIDGE/FLUOR, A JV			



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 310    **Date:** 04-May-2012    **Friday**

<b>04-0120F4</b>	<b>Bid Item:</b> 067	<b>C-PWS-125.067</b>	<b>Install &amp; Adjust PWS 125-130</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item:</b> 067	<b>C-PWS-131.067</b>	<b>Install &amp; Adjust PWS 131-135</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item:</b> 067	<b>C-PWS-136.067</b>	<b>Install &amp; Adjust PWS 136-137</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item:</b> 067	<b>C-PWS-SUC.067</b>	<b>Compact Suspension Cables</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
	OTH	VERNON HUBBARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0430406			3.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0420406			3.00	0.00	0.00	0.00	No	<input type="checkbox"/>

**Attachment**



---

**Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name:** Iranmanesh, Abbas

**Diary #:** 310

**Date:** 04-May-2012 **Friday**

---

