



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:06 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 545 Const Calendar Day: 970 Date: 05-May-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day  If no, explain:

### Diary:

Dispute

#### Cable Compaction

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span cable compaction . They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the cable compaction . Crews started on PP 82 - 2 at 7:15 AM. They had to compact the cable , measure the vertical & horizontal of the cable , install strap , release the pressure , re-compact , remeasure the cable , tighten the strap , release the compaction machine , & move the machine to the next location . Crews were done at 7:35 AM.

After that , crews started to compact PP 82 - 3 at 7:40 AM. Following the same procedures as previous location with interval of 0.75 meter between the bites & straps . Crews were done on PP 82 - 2 to PP 82 - 13 at 11:15 AM.

Then , crews started to compact PP 84 - 1 at 11:20 AM. They were done on PP 84 - 9 at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Jose had to work for the crews on the E line . He had to cut the straps , install the buckles , deliver the straps to the site , & work on house keeping to the end of the shift .

I had to measure the height , width , & circumference at every compacted location on the cable at true & 20' rotated angle .

Height range between 782 mm. & 786 mm. Width range between 797 mm. & 804 mm. Circumference range between 2486 mm. & 2497 mm. Estimated distance compacted today 17 meters . The last reported location was PP 84 - 7 . Last compacted location was PP 84 - 9 .

In the office I had to work on the daily checklist for the cable compaction , daily report , & the time sheet for the labor in Burma office . I was done at 5:00 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>



---

***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 545

**Date:** 05-May-2012 **Saturday**

---

